

Capital Improvement Program

August 2013

Monthly Report





TO: Mayor and City Council, City of Taylor
FROM: Casey Sledge, P.E., AICP, CFM - Sledge Engineering, LLC
SUBJECT: August 2013 Monthly CIP Report – 8/19/13

The following report is intended to give an update of ongoing CIP Projects. If more

information is needed, please contact me anytime.

2nd Street Paving & Drainage	
Designer: Half Associates	Contractor: FT Woods

- ONCOR street lights are installed
- Final reimbursements to Williamson County are under review this week





2011 CDBG Water Mains	
Designer: Sledge Engineering	Contractor: SBS Construction
Key Dates: 2/4/13 Notice to Proceed	Construction Award: \$277,850

- Final connection remains at Walnut Street
- Negotiated Walnut St tie in work this week with contractor; work is being scheduled and coordinated with Williamson County Grain; possibility of road closure and detour are being planned for
- Dolan Street testing passed and water main is on line

2012 CDBG Streets

Designer: Sledge Engineering	Contractor: TBD
Key Dates:	Construction Award:

- Surveying work complete
- Design underway

2013 Pavement Maintenance

Designer: Sledge Engineering	Contractor: TBD
Key Dates:	Construction Award:

- Design underway for Downtown Streets and Fair Streets throughout City
- Survey work complete

2013 TPWD Trails Grant

Designer:	Contractor: TBD
Key Dates:	Construction Award:

- Notified of grant award

2013 Transportation Enhancement Funding

Designer:	Contractor: TBD
Key Dates:	Construction Award:

- Notified of grant award

Car Wash Water Main

Designer: Sledge Engineering	Contractor: Lewis Construction
Key Dates:	Construction Award:

- short 12" water main extension to provide fire protection to Car Wash site and adjacent properties
- Design is complete; Construction anticipated to begin within 2 weeks

Municipal Drainage Utility Fund Projects - 2013

Designer:	Contractor: TBD
Key Dates:	Construction Award:

- Planning and discussions for next project(s) underway